



# Measure E Construction Update #4

Gavilan Joint Community College District

November 1, 2006 *Provided for Students, Staff, Board of Trustees, Citizens' Oversight Committee and Community*

## CONSTRUCTION UPDATE

### I. Work to be performed this month (November 1 – November 30, 2006):

*Boiler Rooms at the Business Bldg., Physics Bldg., and Locker Rooms:*

- Punchlist and project closeout is scheduled to be complete by the end of the month.

*Infrastructure Upgrades:*

- The landscaping replacement for Phase I will be completed by mid-November.
- Phase III of the trenching and underground work between the Library and the Humanities Buildings, and along the East of the Library Building will be completed by the end of November.
- Phase V of the trenching and underground work is between the Library and the Physics Building, and along the North of the Health Occupations Building will begin ahead of schedule.
- Work on replacement of the exterior lighting along the northern portion of the main campus walkway will begin.

### II. Work to be performed next month (December 1 – December 31, 2006):

*Infrastructure Upgrades:*

- Phase V of the trenching and underground work between the Library and the Physics Building, and along the North of the Health Occupations Building will continue.
- Weather permitting, Phase VI of the trenching and underground work along the South of the Health Occupations Building and the East of the Science Buildings will begin ahead of schedule.

*Interim Housing Portables:*

- Work is scheduled to begin on the "Phase 2" Interim Housing Portables East of the Health Occupations Building in December 2006.

### III. Long term outlook for Construction (January 1 – March 31, 2007)

*Infrastructure Upgrades:*

- Phase IV of the trenching and underground work is scheduled to begin in Parking Lot A in January (during the winter session). During this time, Parking Lot A will be closed to vehicle traffic, and students and staff will need to use other parking lots on the campus.
- Weather permitting, Phase VI of the trenching and underground work will continue along the South of the Health Occupations Building and the East of the Science Buildings.
- Weather permitting, Phase VII of the trenching and underground work is scheduled to begin along the East of the Student Center and in Parking Lot F in March.

*Interim Housing Portables:*

- Work is scheduled to begin on the "Phase 1" Interim Housing Portables South of the Occupational Education Building in January 2007.
- The "Phase 2" Interim Housing Portables East of the Health Occupations Building are scheduled for completion in March 2007.

### IV. Year long outlook (through October 31, 2007)

- The "Phase 1" Interim Housing Portables South of the Occupational Education Building are scheduled for completion in June 2007.
- The following Infrastructure Upgrades phases are scheduled to begin; Phase VIII – PE Building and Gym in May 2007, Phase IX – PG&E work and Campus Shutdown in June 2007. The project is scheduled to be completed in June 2007.
- Renovation of the Occupational Education Building is scheduled to begin July 2007.
- Renovation of the Physics, Chemistry and Life Science Buildings is scheduled to begin June 2007.

*If you have any issues or safety concerns, please contact Art Kerr (848-4705) or Joe Keeler (848-4715).*

Prior Updates and other related information can be found on our website at [www.gavilan.edu](http://www.gavilan.edu).