



# Measure E Construction Update #3

Gavilan Joint Community College District

October 1, 2006 *Provided for Students, Staff, Board of Trustees, Citizens' Oversight Committee and Community*

## CONSTRUCTION UPDATE

### I. Work to be performed this month (October 1 – October 31, 2006):

*Boiler Rooms at the Business Bldg., Physics Bldg., and Locker Rooms:*

- The Contractor is scheduled to complete the installation of the new boiler equipment.
- The Boiler Replacement project is scheduled to be complete by the end of October.

*Infrastructure Upgrades:*

- Installation of new underground electrical systems and gas piping along the central campus walkway near the Cosmetology, Business and Social Science Buildings will be completed by the middle of October.
- Trenching and underground work is scheduled to continue with Phase II (along the North, South and East sides of the Art Lecture Building and around the Occupational Education Building).

### II. Work to be performed next month (November 1 – November 30, 2006):

*Infrastructure Upgrades:*

- Phase III of the trenching and underground work is scheduled to begin between the Library and the Humanities Buildings, and along the East of the Library Building.
- Work is scheduled to begin on the "Phase 2" Interim Housing Portables East of the Health Occupations Building in mid-November.

### III. Long term outlook for Construction (December 1 – February 28, 2007)

*Infrastructure Upgrades:*

- Weather permitting, Phase IV of the trenching and underground work is scheduled to begin between the Library and the Physics Building, and along the North of the Health Occupations Building in December.
- Weather permitting, Phase V of the trenching and underground work is scheduled to begin in Parking Lot A in January (during the winter session). During this time, much of Parking Lot A will be closed to vehicle traffic, and students and staff will be encouraged to use other parking lots on the campus.
- Weather permitting, Phase VI of the trenching and underground work is scheduled to begin along the South of the Health Occupations Building and the East of the Science Buildings.

*Interim Housing Portables:*

- Work is scheduled to begin on the "Phase 1" Interim Housing Portables South of the Occupational Education Building in January 2007.

### IV. Year long outlook (through September 30, 2007)

- The "Phase 2" Interim Housing Portables East of the Health Occupations Building are scheduled for completion in January 2007.
- The "Phase 1" Interim Housing Portables South of the Occupational Education Building are scheduled for completion in May 2007.
- The Infrastructure Upgrades project is scheduled for completion in June 2007.
- Renovation of the Occupational Education Building is scheduled to begin April 2007.
- Renovation of the Physics, Chemistry and Life Science Buildings is scheduled to begin June 2007.

*If you have any issues or safety concerns, please contact Art Kerr (848-4705) or Joe Keeler (848-4715).*

Prior Updates and other related information can be found on our website at [www.gavilan.edu](http://www.gavilan.edu).