



Measure E Construction Update #7

Gavilan Joint Community College District

February 1, 2007 *Provided for Students, Staff, Board of Trustees, Citizens' Oversight Committee and Community*

CONSTRUCTION UPDATE

I. Work to be performed this month (February 1 - February 28, 2007):

Infrastructure Upgrades:

- Phase VII of the trenching and underground work around Student Center will be completed.
- Phase VIII of the trenching and underground work around the P.E. Building, Gymnasium, and Pool will be completed.
- Start of cable installation in conduit, pour electrical equipment pads and equipment installation.
- Installation of the main campus walkway lighting will continue.

Interim Housing Portables:

- Work is scheduled to begin on the Phase 1 Interim Housing Portables South of the Occupational Education.
- Interim Housing Phase 2 work will continue.

Demo Storage Structures East of the Occupational Education Building:

- Demo of the storage structures east of the Occupational Education Building is scheduled to start as well as be completed.

II. Work to be performed next month (March 1 – March 31, 2007):

Infrastructure Upgrades:

- Installation of cabling and electrical equipment will continue.
- Installation of the main campus walkway lighting will continue.

Interim Housing Portables:

- Interim Housing Phase 1 work will continue.
- Interim Housing Phase 2 work will continue.

III. Long term outlook for Construction (April 1 – June 30, 2007):

Infrastructure Upgrades:

- The trenching and underground work should be substantially complete.
- Work will continue at the transformer pads and enclosures as well as wire pulling and completion of the main campus walkway lighting.
- **Phase IX – PG&E work and Campus Shutdown is tentatively scheduled for June 2007.**

Interim Housing Portables:

- Interim Housing Phase 1 work will continue.
- Interim Housing Phase 2 project is scheduled for completion in April 2007.

IV. Year long outlook (through January 31, 2008):

- Interim Housing Phase 1 project is scheduled for completion in July 2007.
- Infrastructure project is scheduled for completion in July 2007.
- Renovation of the Occupational Education Building is scheduled to begin July 2007.
- Renovation of the Physics, Chemistry and Life Science Buildings is scheduled to begin August 2007.

If you have any issues or safety concerns, please contact Art Kerr (848-4705) or Joe Keeler (848-4715).

Prior Updates and other related information can be found on our website at www.gavilan.edu.