



Measure E Construction Update #10

Gavilan Joint Community College District

May 1, 2007

Provided for Students, Staff, Board of Trustees, Citizens' Oversight Committee and Community

CONSTRUCTION UPDATE

I. Work to be performed this month (May 1 - May 31, 2007):

Infrastructure Upgrades:

- Continue installation of cabling
- Set electrical switch gear
- **Campus wide electrical shutdown scheduled for May 26-28.** Power will be out campus wide.
- **Campus wide natural gas shutdown May 29-June 1.** During this period there will be no heat or hot water on campus.

Interim Housing Portables:

- Interim Housing Phase 1 construction on going.
- Interim Housing Phase 2 is scheduled to be complete this month.

Landscape Master Plan Presentation:

- There will be a landscape Master Plan presentation for all staff at Presidents Council, Wednesday, May 9th, 3:30-5:00PM in Library 100.

Move Coordination:

- There will be move coordination meetings for those moving this summer into Interim Housing Phases 1&2 in order to start the Sciences and Occ Ed Buildings renovation projects. Participants are welcome to attend either meeting on May 14 & 15, 4-5PM in the Art Lecture Building

II. Work to be performed next month (June 1 – June 30, 2007):

Infrastructure Upgrades:

- **Campus wide electrical shutdowns scheduled for June 2-3 and June 8 (Starting at 1PM) thru June 10th.** Power will be out campus wide.
- **There will be an isolated power shutdown for the Theater Building to be scheduled.**

Interim Housing Portables:

- Interim Housing Phase 1 construction on going.

Occ Ed/ Administration of Justice:

- Project out to bid

Science Buildings:

- Project out to bid

III. Long term outlook for Construction (July 1 – September 30, 2007):

Infrastructure Upgrades:

- Project is scheduled to be complete in July

Interim Housing Portables:

- The "Phase 1" Interim Housing Portables South of the Occupational Education Building is scheduled for completion in July 2007.
- Moving activities will occur over the summer into the Interim Housing Portables for Phases 1 & 2 as well other various moves.

Occupational Education Building:

- Renovation is scheduled to begin July 2007

Physics, Chemistry and Life Science Buildings:

- Renovation is scheduled to begin August 2007

Theater Rooms #127 & 130:

- Renovation is scheduled to begin mid. August 2007 and is tentatively scheduled to be completed at the end of September 2007.

IV. Year long outlook (through April 31, 2008):

Occupational Education Building:

- Renovation in progress

Physics, Chemistry and Life Science Buildings

- Renovation in progress

If you have any issues or safety concerns, please contact Art Kerr (848-4705) or Joe Keeler (848-4715).

Prior updates and other related information can be found on our website at www.gavilan.edu.