



Measure E Construction Update #22

Gavilan Joint Community College District

May 1, 2008

Provided for Students, Staff, Board of Trustees, Citizens' Oversight Committee and Community

CONSTRUCTION / PLANNING UPDATE

I. Work to be performed this month

(May 1 – May 31, 2008):

Projects under construction:

- Occ. Ed. Bldg & MIS/Public Safety
- Science Buildings Modernization

Tentative Schedules:

- Phase 2 Site Improvements (Campus lighting, parking, and landscaping) - tentatively scheduled to start construction on May 27, 2008.

User group meetings:

- Occ. Ed. Bldg & MIS/Public Safety
- Science Buildings Modernization
- Art/Humanities/Music Buildings Modernization
- Security/Maintenance Building Modernization
- Cosmetology/Business Buildings Modernization

User group meetings to develop IPP/FPP:

- Student Center Building Modernization IPP
- Theater Building FPP

MIS / Data / Phone Moves:

- Data: system down 5/30/08 – 6/2/08

II. Work to be performed next month

(June 1 – June 30, 2008):

Projects scheduled to be completed:

- Occ. Ed. Bldg & MIS/Public Safety

Projects under construction:

- Science Buildings Modernization

User group meetings:

- Occ. Ed. Bldg & MIS/Public Safety
- Science Buildings Modernization
- Art/Humanities/Music Buildings Modernization
- Security/Maintenance Building Modernization
- Cosmetology/Business Buildings Modernization

User group meetings to develop IPP/FPP:

- Student Center Building Modernization IPP
- Theater Building FPP

MIS / Data / Phone Moves:

- Data: system down 5/30/08 – 6/2/08
- MIS: move 6/5/08 – 6/6/08

Summer Moves:

- Public Safety: 6/6/08 – 6/7/08

III. Long term outlook

(Jul. 1, 2008 – Sept. 30, 2008):

Projects scheduled to be completed:

- Science Buildings Modernization in August 2008

Tentative Schedules:

- Phase 2 Site Improvements (Campus lighting, parking, and landscaping) - tentatively scheduled to be completed in August 2008.
- Art/Humanities/Music Buildings Modernization - tentatively scheduled to start construction in August 2008.

User group meetings:

- Science Buildings Modernization
- Art/Humanities/Music Buildings Modernization
- Security/Maintenance Building Modernization
- Cosmetology/Business Buildings Modernization

User group meetings to develop IPP/FPP and submit to the State on July 1, 2008:

- Student Center Building Modernization IPP
- Theater Building FPP

MIS / Data / Phone Moves:

- Phone: system down 7/5/08 – 7/7/08

Summer Moves:

- Science Buildings: 8/4/08 – 8/8/08
- Art/Humanities/Music Buildings: 8/11/08 – 8/15/08

Modifications to portables:

- Tentatively scheduled on 8/8/08 to 8/10/08

IV. Year long outlook (through Apr. 30, 2009):

Projects under construction:

- Art/Humanities/Music Buildings Modernization

Tentative Schedules:

- Security/Maintenance Building Modernization - tentatively scheduled to start construction in February 2009

User group meetings:

- Security/Maintenance Building Modernization
- Cosmetology/Business Buildings Modernization
- Physical Education Building Modernization (Dependent on State funding)

If you have any issues or safety concerns, please contact Joe Keeler (848-4715) or Jeff Gopp (848-4705).

Prior updates and other related information can be found on our website at www.gavilan.edu.