



# Measure E Construction Update #20

Gavilan Joint Community College District

March 1, 2008

Provided for Students, Staff, Board of Trustees, Citizens' Oversight Committee and Community

## CONSTRUCTION / PLANNING UPDATE

### I. Work to be performed this month (Mar. 1 – Mar. 31, 2008):

#### *Projects under construction:*

- Occ. Ed. Bldg & MIS/Public Safety
- Science Buildings Modernization

#### *User group meetings:*

- Occ. Ed. Bldg & MIS/Public Safety
- Science Buildings Modernization
- Art/Humanities/Music Buildings Modernization
- Security/Maintenance Building Modernization
- Cosmetology/Business Buildings Modernization

#### *User group meetings to develop IPP/FPP:*

- Student Center Building Modernization IPP
- Theater Building FPP

### II. Work to be performed next month (Apr. 1 – Apr. 30, 2008):

#### *Projects under construction:*

- Occ. Ed. Bldg & MIS/Public Safety
- Science Buildings Modernization

#### *User group meetings:*

- Occ. Ed. Bldg & MIS/Public Safety
- Science Buildings Modernization
- Art/Humanities/Music Buildings Modernization
- Security/Maintenance Building Modernization
- Cosmetology/Business Buildings Modernization

#### *User group meetings to develop IPP/FPP:*

- Student Center Building Modernization IPP
- Theater Building FPP

### III. Long term outlook

(May 1, 2008 – Jul. 31, 2008):

#### *Projects scheduled to be completed:*

- Occ. Ed. Bldg & MIS/Public Safety in June 2008

#### *Projects under construction:*

- Science Buildings Modernization

#### *Tentative Schedules:*

- Phase 2 Site Improvements (Campus lighting, parking, and landscaping) - tentatively scheduled to start construction in May 2008.

#### *User group meetings:*

- Occ. Ed. Bldg & MIS/Public Safety
- Science Buildings Modernization
- Art/Humanities/Music Buildings Modernization
- Security/Maintenance Building Modernization

- Cosmetology/Business Buildings Modernization

### III. Long term outlook (continued)

(May 1, 2008 – Jul. 31, 2008):

#### *User group meetings to develop IPP/FPP and submit to the State on July 1, 2008:*

- Student Center Building Modernization IPP
- Theater Building FPP

#### *MIS / Data / Phone Moves:*

- Data: system down 5/25/08 – 5/27/08
- MIS: move 6/5/08 – 6/6/08
- Phone: system down 7/5/08 – 7/7/08

#### *Modifications to portables and other space:*

- Based on modification areas June – August 2008

### IV. Year long outlook (through Feb. 28, 2009):

#### *Projects scheduled to be completed:*

- Science Buildings Modernization in August 2008

#### *Tentative Schedules:*

- Phase 2 Site Improvements (Campus lighting, parking, and landscaping) - tentatively scheduled to be completed in August 2008
- Art/Humanities/Music Buildings Modernization - tentatively scheduled to start construction in August 2008
- Security/Maintenance Building Modernization - tentatively scheduled to start construction in November 2008

#### *User group meetings:*

- Security/Maintenance Building Modernization
- Cosmetology/Business Buildings Modernization
- Physical Education Building Modernization (Dependent on State funding)

#### *Modifications to portables and other space:*

- Based on modification areas June – August 2008

*If you have any issues or safety concerns, please contact Joe Keeler (848-4715) or Bill Wagner (848-4705).*

Prior updates and other related information can be found on our website at [www.gavilan.edu](http://www.gavilan.edu).